

Quarterly Report on Government Projects/Programs/Activities (243)
For the Third Quarter, CY 2024

Agency/Address	Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Actual Completion Date			Remarks
								% of Completion	Total Cost Incurred to Date	
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pumping Station at Hillside, Guadalupe	Guadalupe, Carcar City, Cebu	3,708,918.16	Aug 17, 2022		Sep 2024		98.00%	3,789,823.46	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pumping Station at Lower Lagang	Bolinawan, Carcar City, Cebu	3,027,792.60	Mar 22, 2023		Dec 2024		98.00%	1,591,409.68	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pumping Station at Summerville Canasujan	Cansujan, Carcar City, Cebu	1,422,482.80	Jun 20, 2023		Jan 2024	Jan 2024	100.00%	1,425,740.15	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Extension at Riles- District Hospital	Pob 1, Carcar City, Cebu	1,348,291.80	June 28, 2023		July 2024	Sep 2024	100.00%	1,466,203.66	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Water System Extension at Danicop Guadalupe	Guadalupe, Carcar City, Cebu	1,562,276.10	Sep 14, 2023	1	Apr 2024	May 2024	100.00%	1,495,247.58	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Upper Lamakan Water System Improvement	Valladolid, Carcar City, Cebu	822,420.32	Dec 18, 2023		Aug 2024	Aug 2024	100.00%	764,386.79	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Water, Sanitation and Hygiene at various schools in Carcar City	Carcar City, Cebu	126,200.00	Oct 2, 2023	1	Feb 2024	March 2024	100.00%	105,690.89	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Propoor Phase 2 VEI Project	Carcar City, Cebu	8,156,700.92	Jan 3, 2022		Dec 2024		98.50%	8,695,609.49	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Rerouting at Caipilan Pob 1	Pob I, Carcar City, Cebu	453,377.60	April 30, 2024		July 2024		98.00%	451,830.43	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Improvement at Lagang, Ocana	Ocana, Carcar City, Cebu	255,854.20	May 17, 2024		August 2024		98.00%	249,730.08	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Improvement at Dapdap Pob 3	Pob 3, Carcar City, Cebu	89,946.30	May 21, 2024		August 2024	August 2024	100.00%	96,437.97	Completed
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Extension at Caraatan Buenavista	Buenavista, Carcar City, Cebu	357,520.00	Jun 19, 2024		August 2024		98.00%	261,748.75	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Extension at Bonsai Bolinawan	Bolinawan, Carcar City, Cebu	110,407.54	Aug 22, 2024		Sep 2024		98.00%	114,853.48	On-going


Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Water System Improvement at Hillside, Guadalupe (Phase 1)	Guadalupe, Carcar City, Cebu	3,841,012.11	Jul 9,2024		Dec 2024		51.00%	1,856,197.13	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Improvement at Abuno, Valencia	Valencia, Carcar City, Cebu	312,682.07	Jul 24,2024		August 2024		98.00%	269,665.06	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Anchoring at Tapal Bridge	Guadalupe, Carcar City, Cebu	115,553.29	Jul 16,2024		August 2024		98.00%	104,503.24	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pipeline Improvement at Bagacay, Valencia	Valencia, Carcar City, Cebu	186,417.90	Aug 12,2024		Sept 2024		98.00%	126,639.20	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pumping Station at Funrock Perrelos	Perrelos, Carcar City, Cebu	1,650,260.00	Jul 9,2024		Mar 2025		30.00%	404,739.56	On-going
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	Pumping Station at Proper Perrelos	Perrelos, Carcar City, Cebu	1,545,268.10	Sep 16,2024		April 2025		25.00%	9,463.72	On-going

NOTE:

>As of Sep 30, 2024

The Pipeline Extension project at Riles-District Hospital shows a variance in the total amount incurred compared to the original program of works due to a revision of the pipe material used to cross the national highway, from 6" uPVC to Galvanized Iron (G.I) pipes, resulting in an adjustment to the material costs and overall project expenses.

The Pipeline Improvement project at Dapdap, Pob 3 shows a variance in the total amount incurred compared to the original program of works due to an additional fine sand to provide a uniform, stable base for the pipe and prevents it from direct contact with the rocks beneath.


ATTY. EDWARD L. REMO, CE, MPA
 General Manager



CARCAR WATER DISTRICT

Quarterly Report on Government Projects/Programs/Activities (244)
For the Third Quarter, CY 2024

Agency/Address	Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Actual Completion Date	Project Status		Remarks
								% of Completion	Total Cost Incurred to Date	
Carcar Water District / San Vicente St., Pob. I, Carcar City, Cebu	CWD Main Building Facilities Improvement (Motorpool Front Shed, Side Roofing)	San Vic. St, Pob 1, Carcar City, Cebu	430,306.80	June 6, 2023		Dec 2024		56.00%	197,172.43	On-going

NOTE:

> As of Sep 30, 2024

ATTY. EDWARD L. REMO, CE, MPA

General Manager